

PROGRESSING OF PROJECTS AT ST. MARK SCHOOL FOR THE DEAF BWANDA.

1. We started with the underground tank because we now in dry season so that the rainy season starts when the tank is completed. This work started on third this month and I think by the end of September it with finished.
2. At the end of this month we are buy the garden tools. This will help us to prepare for the season earlier and also prepare the land where we are going to plant the tree.
3. From October to November we will construct the Cilo. I think this time will be enough for it.
4. December and January 2018 construction of the stoves will be done.

UNDERGROUND TANK;

As soon as we received the first part of the money, we started off with purchasing equipments for excavating the land. That is to say; the pick axes, the wheelbarrows and spades. As they are below;



The work of excavation started. The tank has a diameter of 30ft, 7ft deep and 3ft above the ground level. Below is how it is being done.



The work is moving on smoothly and as I talk now the first step of excavation is finished.



The excavation process has been going on as I buy the materials to be used on the construction of the tank. You have seen them in the above pictures, but it is also good to see them clearly.



200 timber, those being off loaded and those in the room.

We got a very nice quality of brick as you can see the picture below.



Basing on the fact that the tank is going to be so big, we were forced to increase the number of iron bars which was 15 as it was indicated in the budget to 200 iron bars.



200 iron bars



100 pieces of wire mesh and 100 bag of cement.



Three trips of sand and 3 turns of aggregate.



50kgs of binding wires and 50 pairs of ring bars.

On Monday the construction work will begin and I promise to keep in touch. That is updating you on how the project is going on.

Thank you

Sr. Angela

